

SANITARY LATERAL PRESSURE TEST

HILLTOWN TOWNSHIP WATER AND SEWER AUTHORITY

General Information (Please print):

Name of Owner/Occupant of Property: _____

Date of Report: ____/____/____

Sanitary Lateral Test

Sewer lateral or building sewer must be pressure tested from the inspection tee at the public sewer right-of-way up to, and including, the vented trap at the building. An air test shall be performed by pressurizing the line to a minimum pressure of 4 pounds per square inch (psi) and maintaining this pressure for a test period of at least 5 minutes without any pressure loss. A water test may be performed by filling the pipe with water to a head of at least 10 feet of water and maintaining this water level for a test period of at least 15 minutes without any water loss.

Action	Pressure	Time
Start Test	_____	_____
Stop Test	_____	_____

Force main Test

After the pressure sewer main has been installed, partly backfilled and fully charged with water it should be subjected to a hydrostatic pressure equal to either 150 percent of the maximum operating pressure or 50 psig, whichever is greater, but not to exceed the pressure rating of the type of pressure pipe specified. The duration of this pressure test shall be for a period of not less than half hour without any loss of pressure.

Action	Pressure	Time
Start Test	_____	_____
Stop Test	_____	_____

Comments:

Signature: _____